NAVI MUMBAI MUNICIPAL CORPORATION JNNURM WATER SUPPLY DEPARTMENT

Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Crores)			Project Start		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1.	Augmentation of water supply system for Navi Mumbai Municipal Corporation. (Leading Main)				Tender published on		March	
2.	Augmentation of water supply system for NMMC Area. (Pipe Laying C.B.D Belapur , Nerul, Vashi/ Sanpada, Koparkhirne/ Ghansoli, Airoli/Digha)	113.16	-	1	14/07/2009	-	2011	-
3.	Augmentation of water supply system for Navi Mumbai Municipal Corporation. a) Metering. b) AMR System.	77.00	-	-	a) Rate contract proposal submitted for approval.b) Tender published on 14/07/2009	-	March 2011	-
4.	Augmentation of water supply system for Navi Mumbai Municipal Corporation. (Implementation of water audit, leak detection and design)	7.44	-	-	Tender published on 20/07/2009	-	March 2011	-
5.	Augmentation of water supply system for Navi Mumbai Municipal Corporation. (Recoating & repair to ESRs & GSRs)	2.73	-	-	Tender published on 04/08/2009	-	March 2011	-